

Regional cold-storage cutover approval

DOCUMENT CONTROL

Field	Controlled value	Field	Controlled value
File	SV-2048	Revision	D
Prepared	08 Jul 2026	Effective	10 Jul 2026 09:30 MST
Sites	Phoenix and Tucson	Coordinator	Avery Kim

CHANGE REQUEST

Northstar will transfer eligible Phoenix and Tucson inventory from Kestrel Logistics to Boreal Storage during the 14-15 July maintenance window. The change includes telemetry migration, physical custody transfer, invoice routing, and eventual closure of Kestrel credentials. Quarantined inventory remains under Northstar quality control.

RECORD AUTHORITY AND PRECEDENCE

Priority	Record	Controls	Does not control
1	Page 5 final authorization	GO/HOLD state and release conditions	Individual rate details
2	Page 4 exception register	Exception scope, owner, and closure evidence	Commercial ceiling
3	Page 3 finance validation	Authorized cost ceiling and invoice route	Operational release
4	Page 2 cutover workplan	Task sequence, windows, and task gates	Final authorization
Reference	Email and meeting notes	Context only when cited by a controlled row	Any approval or closure

REVIEW WORKFLOW

Step	Owner	Required review	Exit record
1	Cutover lead	Sequence and operational gates	Page 2 workplan
2	Finance	Ceiling, PO, and invoice routing	Page 3 validation
3	Functional owners	Exception scope and evidence	Page 4 register
4	Sponsor and quality	Selective GO/HOLD authorization	Page 5 final record

A lower-priority record may supply detail but cannot reverse a higher-priority state. Closure applies only to the obligation named in the exception row.

Cutover workplan and handoff sequence

All times are Mountain Standard Time. Start windows are targets; each task gate remains mandatory even if the prior task finishes early.

WORKPLAN

APPROVER SIDEBAR - 08 JUL

A. Kim: keep Kestrel Dock 4 access active until counsel signs EX-07. This margin note is advisory; page 5 controls release.

ID	Site / asset	Activity	Owner	Planned window	Gate / evidence	State
T-01	Phoenix / Dock 4	Reserve the temperature-controlled bay; retain Kestrel access until EX-07 is signed	Avery Kim	14 Jul 22:00-23:00 MST	Facilities call FC-119 and access list AC-44	READY
T-02	Phoenix / Sensor P-14	Move telemetry from Kestrel gateway KG-2 to Boreal gateway BG-5; preserve 15-minute data	Lin Chen	14 Jul 23:00-23:40 MST	Parallel-read delta <=0.3 C for 20 minutes	CONDITIONAL
T-03	Tucson / Cage C	Seal returned Kestrel inventory and complete a dual count before carrier release	Mateo Soto	15 Jul 00:15-01:00 MST	Dual count sheet IC-882	READY
T-04	Phoenix / Lot PX-771	Transfer 48 pallets only after the T-02 telemetry gate passes	Rina Singh	15 Jul 00:30-02:10 MST	Scan batch SC-77; zero orphan pallets	BLOCKED BY T-02
T-05	Tucson / Lot TZ-219	Transfer 26 pallets and exclude six quarantined cases held under QA-61	Jordan Cole	15 Jul 01:20-02:20 MST	QA release QR-203 for eligible stock	READY
T-06	Both sites / credentials	Close Kestrel credentials after inventory reconciliation and legal waiver confirmation	Avery Kim	15 Jul 04:30 MST	REC-2048 has zero unresolved items and EX-07 is signed	PENDING

DEPENDENCY INTERPRETATION

T-02 gates the PX-771 transfer in T-04. EX-07 does not block physical transfer; it blocks T-06 credential closure. T-05 may move only eligible Tucson stock while the six QA-61 cases remain segregated.

HANDOFF MATRIX

Trigger	Notify	Channel	Required content
T-02 passes	Phoenix floor lead	Bridge BR-2048	P-14 delta and validation end time
T-04 completes	Inventory control	Queue IC-WEST	PX-771 pallet count and orphan count
Any temperature breach	Quality on-call	QA hotline	Sensor, duration, peak delta, and lot
Rollback invoked	Both site leads	Bridge BR-2048	Last completed task and custody location

ROLLBACK TRIGGER

Invoke RB-12 if a temperature deviation exceeds 1.0 C for 10 continuous minutes. Stop the active transfer, preserve custody at the last confirmed location, and report the last completed task on bridge BR-2048.

Commercial validation and invoice routing

AUTHORIZED COST BUILD

Line	Basis	Amount	Approval condition
Boreal implementation	Quote Q-884 revision C	\$18,600	Fixed fee
Kestrel overlap	Two nights at \$2,160	\$4,320	Maximum two nights
Sensor validation	Work order TV-19	\$2,150	P-14 parallel read
Contingency	Legal-delay allowance	\$3,000	Available only if EX-07 extends
Control	Value	Interpretation	
Base committed cost	\$25,070	Implementation, overlap, and sensor validation	
Conditional contingency	\$3,000	Usable only while EX-07 extends the overlap	
Not-to-exceed ceiling	\$28,070	Requires finance reapproval if exceeded	

INVOICE ROUTE

Vendor	PO	Cost center	Reviewer	Route
Boreal Storage	44018-3	CC-7420	Jonah Mercer	AP-West / transition
Kestrel Logistics	44007-9	CC-7420	Jonah Mercer	AP-West / overlap
ThermoVision	43991-2	CC-7314	Nadia Brooks	AP-Quality / validation

FINANCE SCOPE

Finance validates the ceiling and invoice route. It does not declare an exception closed, satisfy a task gate, or authorize physical release. Unused contingency is not committed spend.

FINANCE VALIDATED

JONAH MERCER | 09 JUL 2026 16:42 MST

CEILING \$28,070 | CONTROL VC-2048

COST VALIDATION IS NOT OPERATIONAL RELEASE

Exception and closure-evidence register

Read each state against its affected obligation. A closed row does not close another row, and a watch item does not become a hold unless the final authorization says so.

CONTROLLED REGISTER

Exception	Affected obligation	Current finding	Owner	Due	Accepted closure evidence	State
E-05	T-02 telemetry gate	Parallel baseline differs by 0.2 C after probe alignment.	Lin Chen	09 Jul 15:00 MST	Signed TV-19 trace with 30-minute comparison	CLOSED
EX-07	T-06 credential closure	Kestrel access waiver is with counsel; physical cutover may proceed while access is retained.	Isha Patel	14 Jul 18:00 MST	Countersigned waiver WA-771	OPEN
E-08	T-05 Tucson inventory	Six QA-61 cases remain quarantined and are outside the eligible transfer quantity.	Dara Nwosu	15 Jul 01:00 MST	QR-203 release or segregated custody receipt	OPEN - EXCLUDE
E-09	Boreal invoice route	Draft purchase order omitted the transition suffix.	Jonah Mercer	09 Jul 12:00 MST	Issued PO 44018-3	CLOSED
E-11	T-03 carrier release	Carrier arrival is forecast at 01:10, ten minutes after the planned count window.	Mateo Soto	15 Jul 00:30 MST	Dispatch update in BR-2048 and revised custody time	WATCH
E-12	Tucson backup power	Backup power transfer test passed in 46 seconds against the 60 second limit.	Jordan Cole	09 Jul 17:00 MST	Facilities test certificate FT-662	CLOSED

REGISTER NOTES

Marker	Meaning	Operational consequence
CLOSED	Listed evidence was accepted for that row	No effect on unrelated exceptions
OPEN - EXCLUDE	Affected inventory stays out of the authorized quantity	Eligible inventory may proceed
WATCH	Monitor and update the stated evidence channel	Continue unless a final condition fails

Record note: Email acknowledgment is context only unless the relevant row cites it as accepted evidence. The signed page 5 authorization controls GO/HOLD state; the finance validation controls cost only.

Final implementation authorization

CONTROLLING DECISION

PHYSICAL CUTOVER GO	Begin at 14 Jul 2026 22:00 MST for eligible inventory only. Kestrel credential decommission remains HOLD until C-3 is satisfied.
---------------------	--

RELEASE CONDITIONS

Condition	Required state before action	Action governed	Failure response
C-1	P-14 parallel-read delta <=0.3 C for 30 minutes	Start T-04	Hold PX-771 at Phoenix
C-2	Six QA-61 cases remain segregated unless QR-203 releases them	Start T-05	Move eligible stock only
C-3	EX-07 signed and REC-2048 has zero unresolved items	Close Kestrel credentials	Retain access and escalate
C-4	No temperature deviation >1.0 C for 10 continuous minutes	Continue physical transfer	Invoke rollback RB-12

AUTHORIZATION INTERPRETATION

The GO decision permits the physical cutover; it does not close EX-07, release the six QA-61 cases, or waive telemetry and rollback gates. The finance stamp validates cost only. Page 4 remains the source for exception ownership and evidence.

RECORDED APPROVALS

Role	Name	Decision	Recorded
Executive sponsor	Mara Velez	Approved	10 Jul 2026 09:12 MST
Cutover lead	Avery Kim	Accepted	10 Jul 2026 09:18 MST
Quality	Dara Nwosu	Approved with QA-61 exclusion	10 Jul 2026 09:26 MST
Legal exception owner	Isha Patel	EX-07 remains open; not a release signature	Review due 14 Jul 18:00 MST

DOCUMENT CONTROL

Revision D supersedes Draft C. This authorization became effective at 10 Jul 2026 09:30 MST. The next control event is the first failed condition, completed rollback, or closure of C-3, whichever occurs first.